

MINUTES  
HEALTH & SANITATION COMMITTEE  
JUNE 3, 2014

The Penn Township Health & Sanitation Committee met in public session on Tuesday, June 3, 2014 at 7:45 PM following the public works committee meeting. Present were Chairman Klunk and Commissioners Heilman, Felix, Prieber and Goldsmith. Also present were Manager Garvick, Township Engineer Bortner, WWTP Superintendent Mahone, Highway Foreman Mahan and Administrative Assistant Rodgers. The following items were discussed:

ANNOUNCEMENTS: None

APPROVAL OF MEETING MINUTES: Minutes from the May 6, 2014 meeting were approved as presented.

CITIZENS REMARKS: None

SEWER LINING PROJECT: Superintendent Mahone reported that all of the manhole and sewer liner has been installed and they are in the process of grouting the lateral connections. The estimate for the inserts (top hats) to repair leaking laterals is \$5,250 per lateral. There are about 14 laterals that need repaired. We have requested the video showing the condition of those laterals to determine if the top hats are needed for structural repair verses stopping a leaking joint. If they are needed for only stopping a leaking joint we might not install them due to the probability of the leak migrating to another joint. Abel Recon has also requested a 30-calendar day extension of the contract due to weather delays. The current completion date is June 19, 2014 and they are requesting an extension till July 19, 2014. The committee recommended approving the extension.

PLUM CREEK STREAM BANK RESTORATION: Superintendent Mahone reported that Farhat Construction Co. has finished the installation of the retaining wall and has completed the final restoration of the construction site for the plum creek stream bank restoration. There was an inspection of the site conducted on May 19, 2014 by the York County Conservation District. There were several violations noted on the inspection report, which were corrected during the final site restoration.

MAIN INTERCEPTOR PROJECT: Superintendent Mahone reported that on May 8, 2014 the York County Conservation District conducted the final inspection of the construction site concerning erosion and sediment control for the main interceptor project. The site was found to be permanently stabilized and the paper work to terminate the water obstruction and encroachment permit is being processed.

RECYCLING CENTER: Superintendent Mahone reported that all of the documents necessary to execute the recycling center contracts have been reviewed by GHD

Engineering. There is a pre construction meeting scheduled for June 12, 2014 at 9:00 a.m. The notice to proceed is scheduled to be issued on June 16, 2014.

The meeting was adjourned at 7:54 PM.

Respectfully Submitted,  
Kristina J. Rodgers, Township Secretary