

MINUTES  
HEALTH & SANITATION COMMITTEE  
September 7, 2010, 2010

The Penn Township Health & Sanitation Committee met in public session on Tuesday, September 7, 2010 at 7:54 PM following the Public Works Committee. Present were Chairman Rewa and Commissioners Prieber, Heilman, and Felix. Commissioner Goldsmith was absent with notice. Also present were Manager Garvick, Police Chief Rhodes, Fire Chief Cromer, Township Engineer Bortner, Highway Forman Mahan, WWTP Supt. Mahone and Administrative Assistant Rodgers. The following items were discussed.

ANNOUNCEMENTS: None

APPROVAL OF MEETING MINUTES: Minutes from the August 3, 2010 meeting were approved as presented.

CITIZENS REMARKS: None

SEWER PLANT CONSTRUCTION PROCESS: Supt. Mahone reported that the contractors have set up their construction trailers and a pre-construction meeting was held on August 27. The erosion and sediment plan was reviewed and approved by York County Conservation. Wickersham will begin construction about the third week of September and they will be requesting the use of the Township's ore hole on Glatco Lodge Road to dispose of fill material. The township's sanitary engineer, CET, Inc. will be supplying full-time inspection.

TOWER MEDIA RECYCLING: Supt. Mahone reported that the media material from the first nitro tower has been removed and they are working on emptying the second tower, which is about 15% complete. The contractor is proposing to bring in another shredder to get rid of the material by September 20th so that Wickersham can start demolishing the existing facilities that need to come down. The company that is shredding the plastic media material has been putting in 12-hour days to speed up the project.

904 GRANT APPLICATION: Supt. Mahone reported that he has submitted the Act 904 recycling grant application and is expecting to receive about \$99,000 for 2009. The amount of recyclable products received by the Township in 2009 was significantly lower due to the downturn in the economy.

NEWSLETTER: Supt. Mahone reported that the newsletter was taken to the post office on August 27, 2010.

CHRISTMAS WRAP: Supt. Mahone stated that the Christmas wrap recycling location will have to be changed due to the construction project at the treatment plant. Mahone also noted that the Township keeps recycling containers behind the control building at the WWTP for non-township residents to recycle mostly cans and glass/plastic bottles. This will have to be discontinued also due to safety concerns with the construction.

CITIZENS QUESTIONS TO THE COMMITTEE REGARDING DISCUSSION ITEMS: None.

The meeting was adjourned at 8:03 PM.

Respectfully Submitted,

Jeffrey R. Garvick, Manager